Tasks	Timeline											current status			<b>Target Finish</b>	
	Status	200 January	6 December	2007 January		March	April	May	June	July	Aug	Sept	Oct	Nov	Dec	Jan
Proposal No. 1																
Concept development																
Proposal delivered																
Proposal accepted Proposal carried over to 2007											-				-	
,																
Proposal No. 2																
concept development															-	
facilities management contact joint meetings and planning																
final budget and plan																
Proposal 2 acceptance Preliminary meeting with F.M.			+								+	1			+	
Realocate students			+								1				+	
All-party kickoff meeting																
Kickoff with Architect PHB FM budget revamp			-								-				-	
Professional photographer			+								-					
PHB get instructions																
F.M commence in-house work																
Fee proposal structure under review																
Honeywell contacted for lighting Q.																
FM begin direct management of PHB															-	
PHB add. Info request			+				+				+	1			+	
PHB Delivery of Plan A and Plan B			+				1				1				+	
Matching fund closing date																
Plan A or Plan B selection																
F.M. to commence tendering and construction wo	rk															
arrange and meet with Arch																
develop and receive preliminary drawings from an	ch		-												-	
review, changes & final approval prepare tender package																
propare tender package					1		1								1	
Tender for Bidding																
Safety review and award of tender																
Construction					1		1				1					
AV installations, computers, testing																